



August 2020

Mobilisation and site establishment



September - December 2020

Site clearance



**September 2020 -
September 2021**

Archaeological Investigations



November - December 2020

Construction of Piling Platform –
North side of Chester Road structure



January 2021 - Summer 2022

Diversion of utilities



March 2021

First 2 precast bridge beams
delivered & craned into
place - North side of
Chester Road structure



March – May 2020

Ground Investigation Work



September 2020

Environmental Mitigation for
Great Crested Newts and bats



September 2020 – June 2021

Erect fencing around site
boundary



October 2020 – April 2021

Construct Haul Road



January 2021

Piling works - North side of Chester
Road structure



January – Summer 2021

Construction of wingwalls & abutments
– North side of Chester Road structure



August 2021

Construction of raft foundations for Lostock Hall accommodation bridge



September 2021

Construction of Piling Platform – Adlington accommodation bridge



October - November 2021

Piling works – Adlington accommodation bridge



November – December 2021

Piling works – South side of Chester Road structure



January – June 2022

Reinforced concrete works to form abutments & wingwalls on the Adlington accommodation bridge



March – July 2022

Construction of bridge deck on the Chester Road structure



April – October 2021

First season - earthworks & drainage



August – September 2021

Creation of 3 new attenuation ponds



September - October 2021

Construction of Piling Platform – South side of Chester Road structure



October – December 2021

Reinforced concrete works to form abutments & wingwalls on the Lostock Hall accommodation bridge



January – March 2022

Construction of wingwalls & abutments – South side of Chester Road structure



March 2022

Remaining 5 precast bridge beams delivered & craned into place on the Chester Road structure

